

**PHASE 3  
THORNWOOD PARK AND OPTIMIZED STORM SEWER NO. 2 AND NO. 4  
TENTATIVE SCHEDULE**

<b>TASK</b>	<b>COMPLETION DATE</b>
<b>Award Final Design Contract</b>	<b>01/12/2021</b>
<b>30% Plan Review Meeting</b>	<b>01/29/2021</b>
<b>Initial Park District Staff Coordination</b>	<b>02/15/2021</b>
<b>Initial Public and School Coordination</b>	<b>03/22/2021</b>
<b>65% Plans, Specs and Estimate</b>	<b>04/30/2021</b>
<b>Permit Submittals (IDOT, MWRD, CCHD, IEPA)</b>	<b>05/10/2021</b>
<b>65% Plan Park District Coordination</b>	<b>05/10/2021</b>
<b>65% Plan Public and School Coordination</b>	<b>06/07/2021</b>
<b>90% Plans, Specs and Estimate</b>	<b>07/30/2021</b>
<b>90% Plans Park District Coordination</b>	<b>08/09/2021</b>
<b>90% Plans Public and School Coordination</b>	<b>08/25/2021</b>
<b>100% Design Submittal to Park District and Village</b>	<b>09/30/2021</b>
<b>100% Plans Public and School Coordination</b>	<b>10/25/2021</b>
<b>100% Plans Park District Coordination</b>	<b>11/08/2021</b>
<b>Stormtrap Contract Approval</b>	<b>11/09/2021</b>
<b>Plans out to Bid</b>	<b>11/22/2021</b>
<b>Bid Opening</b>	<b>12/17/2021</b>
<b>Village Board Project Award</b>	<b>01/11/2022</b>
<b>Park District Meeting and Approval</b>	<b>02/08/2022</b>
<b>Pre-Construction Open House</b>	<b>02/10/2022</b>
<b>Construction Start Roadway Storm Sewers</b>	<b>03/01/2022</b>
<b>Thornwood Park Start</b>	<b>05/31/2022</b>
<b>Thornwood Park Completion</b>	<b>10/15/2022</b>
<b>Roadway Storm Completion</b>	<b>11/30/2022</b>