



WEST SIDE NEIGHBORHOOD STORAGE PROJECT-PHASE 1A

October 1st, 2019

CONSTRUCTION UPDATE

Dear Wilmette Resident:

We are pleased to inform you that the much-anticipated West Side Neighborhood Storage Project is scheduled to begin this week. The general contractor on this project will be DiMeo Brothers of Elk Grove, IL.

This project involves installation of new sewers to increase the capacity of the storm sewer system throughout the neighborhood. Storm sewer work will start at the intersection of Wilmette and Lavergne and proceed to the north on Lavergne. Concurrently, there will be sanitary sewer installation occurring at the north end of Lavergne. Once storm and sanitary sewer installation is completed on Lavergne, work will begin on the Washington and Lamon project locations. All underground sewer work and pavement patching is expected to be completed by early December. In the Spring, concrete curbs and sidewalks will be replaced as needed, streets will be fully resurfaced, and parkway sod and driveway restoration will be completed.

DiMeo will begin this week on some pre construction items, such as the placement of traffic control devices, tree protection fencing, tree root pruning, sewer televising, and construction layout. **Sewer work is scheduled to begin the week of October 14**, until then all roadway access will remain uninterrupted.

Roadway access will be interrupted during sewer work. Impacts will generally consist of closures of the roadway to thru traffic during daytime work hours, typically 7 AM to 5 PM. DiMeo will provide local access to driveways within the closure zone as work allows. Notifications will be delivered to all properties within the closure zone prior to access impacts.

The project team has been in contact with School District 37 transportation representatives. School buses will be rerouted as needed and communicated to all users of the busing service in advance.

Refuse collection will be accommodated with early morning pickups to avoid construction traffic. It is recommended to have refuse containers at the curb the evening prior to your regular pickup day. Leaf collection will be accomplished as usually until conditions prevent curbside pickup. Advanced notice will be provided when alternate collection methods are necessary.

We regret any inconveniences the construction may bring and thank you for your patience throughout this process.

Should you have any questions or concerns about the project or any upcoming work, please do not hesitate to contact the project team on the website www.wsnsp.com or the resident engineer **Tracy Wais, PE**, at **847-878-0501** or twais@cbbel.com.

Engineering & Public Works Department
1200 Wilmette Avenue
Wilmette, Illinois 60091-0040
847-853-7660
Fax 847-853-7701

For additional information visit:

www.WSNSP.com
www.wilmette.com



Christopher B. Burke Engineering, Ltd.