



WEST SIDE NEIGHBORHOOD STORAGE PROJECT-PHASE 1A

November 8, 2019

CONSTRUCTION UPDATE

Dear Wilmette Resident:

Lavergne, Washington, Lamon: DiMeo has continued with the installation of the 36" storm sewer and has completed the installation at the intersection of Washington and Lavergne. Work has also begun at this intersection on the junction chamber and box culverts. This work is estimated to be completed by November 18, 2019. Storm sewer work north of Washington is to begin the week of November 18, 2019.

Orchard:

- All storm sewer and watermain work will be completed on Monday, November 11, 2019.
- Restoration of the curb, sidewalk and driveways will begin Tuesday, November 12, 2019 with excavation and prep work.
- The curb and gutter is expected to be installed on Thursday, November 14, 2019.
- Sidewalk will be installed on Friday, November 15, 2019, weather dependent.

We regret any inconvenience the construction may bring and thank you for your patience throughout this process.

Should you have any questions or concerns about the project or any upcoming work, please do not hesitate to contact the project team on the website www.wsnspp.com or the Resident Engineer **Tracy Wais, PE**, at **847-878-0501** or twais@cbbel.com.

Engineering & Public Works Department
1200 Wilmette Avenue
Wilmette, Illinois 60091-0040
847-853-7660
Fax 847-853-7701

For additional information visit:

www.WSNSP.com
www.wilmette.com



Christopher B. Burke Engineering, Ltd.