



# WEST SIDE NEIGHBORHOOD STORAGE PROJECT-PHASE 1A

November 22, 2019

## CONSTRUCTION UPDATE

Dear Wilmette Resident:

**Lavergne, Washington, Lamon:** DiMeo finished installing the main line storm sewer and the sanitary sewer on Lavergne and made all the lateral connections. The storm sewer on Washington was started on Wednesday and will continue the week after Thanksgiving. Next week DiMeo plans on installing the temporary pavement patch over the sewer trenches on Lavergne prior to the Thanksgiving Holiday.

**Orchard:** DiMeo removed curb and sidewalk on Orchard and excavated / graded for the installation of the curb and sidewalk. Schroeder and Schroeder poured the curb and gutter, and the sidewalk. Residents with driveways behind the new curb and sidewalk will have access to their driveways on Monday afternoon. Monday of next week DiMeo will be restoring the asphalt driveways and installing temporary patching on Orchard. Restoration adjacent to sidewalk will also occur next week.

Please note that the contractor will not be working Thursday and Friday of next week due to the Thanksgiving Holiday.

We regret any inconvenience the construction may bring and thank you for your patience throughout this process.

Should you have any questions or concerns about the project or any upcoming work, please do not hesitate to contact the project team on the website [www.wsnsnp.com](http://www.wsnsnp.com) or the Resident Engineer **Tracy Wais, PE, at 847-878-0501 or [twais@cbbel.com](mailto:twais@cbbel.com).**

Engineering & Public Works Department  
1200 Wilmette Avenue  
Wilmette, Illinois 60091-0040  
847-853-7660  
Fax 847-853-7701

For additional information visit:

[www.WSNSP.com](http://www.WSNSP.com)  
[www.wilmette.com](http://www.wilmette.com)



Christopher B. Burke Engineering, Ltd.