



NEIGHBORHOOD STORAGE PROJECT-PHASE 1A

March 23, 2020

CONSTRUCTION UPDATE

Dear Wilmette Resident:

DiMeo will begin remobilizing **the week of March 30th** to complete the remaining work for the Neighborhood Storage project. Preliminary work, including surveying, traffic control and saw cutting will be completed March 30th - April 3rd. Concrete restoration begins **April 6th** with repairs to the sidewalk, driveway aprons and curb & gutter. This work will start on the south end of Lavergne and work north. Upon completion of the work on Lavergne, restoration on Washington and Lamon will begin. Once the concrete work is completed the contractor will begin work on the roadway and landscape restoration.

If your driveway apron has been marked for removal and replacement you will receive a notification with direction about the dates your driveway will be inaccessible. Please expect you will need to be out of your driveway for 6-7 days while the newly poured concrete cures. During this time, we ask that you park on the side streets.

Local Access will be allowed during construction hours, but please note there may be minor delays during this time.

Refuse collection will be accommodated with early morning pickups to avoid construction traffic. It is recommended to have refuse containers at the curb the evening prior to our regular pickup day.

We regret any inconvenience the construction may bring and thank you for your patience throughout this process. Should you have any concerns or questions about the project, please do not hesitate to contact the project team on the website www.wsnsr.com or the resident engineer **Tracy Wais, PE**, at **847-878-0501** or twais@cbbel.com.

Engineering & Public Works Department
1200 Wilmette Avenue
Wilmette, Illinois 60091-0040
847-853-7660
Fax 847-853-7701

For additional information visit:

www.WSNSP.com
www.wilmette.com



Christopher B. Burke Engineering, Ltd.