



WEST SIDE NEIGHBORHOOD STORAGE PROJECT-PHASE 1A

November 15, 2019

CONSTRUCTION UPDATE

Dear Wilmette Resident:

Lavergne, Washington, Lamon: DiMeo Brothers have continued with the storm sewer installation on Lavergne. Storm sewer and sanitary sewer work on Lavergne to be completed by the end of next week, November 22nd. Junction Chambers at Washington also to be completed by November 22nd. **Storm sewer work to begin on Washington the week of November 24th.** Temporary pavement patching has been installed on Lavergne from Wilmette to Washington. All temporary patching to be completed on Lavergne before Thanksgiving.

Orchard: All underground utility work has been completed on Orchard. **Restoration work to begin November 18th** with the installation of curb, sidewalks and driveways. Weather dependent, pavement restoration or temporary pavement patching will follow the **week of November 24th.**

We regret any inconvenience the construction may bring and thank you for your patience throughout this process.

Should you have any questions or concerns about the project or any upcoming work, please do not hesitate to contact the project team on the website www.wsnspp.com or the Resident Engineer **Tracy Wais, PE**, at **847-878-0501** or twais@cbbel.com.

Engineering & Public Works Department
1200 Wilmette Avenue
Wilmette, Illinois 60091-0040
847-853-7660
Fax 847-853-7701

For additional information visit:

www.WSNSP.com
www.wilmette.com



Christopher B. Burke Engineering, Ltd.